SAFECON

Original : Buyer Copy

SAFECON ENGINEERS
Plot No-56,Prashanthnagar,
Kukatpally,Hyderabad,Telangana-72

GSTIN: 36AASFS1030Q1ZO

TAX INVOICE

Invoice No. : 035/GST/24-25
Invoice Date. : 25.04.2024

Order No:
PO Date:
DC No : 32/24-25
DC Date: 25.04.2024

Details of Buyer

Name : Glosent Private Limited
Address: Plot No: 1094 / 2869
Madanpur
Bhubaneswar
State : Odisha
Pin Code:752054
GSTIN : 21AAKCG0507B1ZG

Details of Consignee

Name : Glosent Private Limited
Site at : Idco plot no 1, Gramadiha Industrial Estate,
Gramadiha Gangapada,
Khordha District
State : Odisha
Pin Code: 752054
GSTIN : 21AAKCG0507B1ZG

Sl.No.	Name of the Product	HSN Code	UOM	Qty	Rate	Amount	Packing @3%	Taxable Value	CGST		SGST		IGST		Total Amount
									Rate	Amount	Rate	Amount	Rate	Amount	
1	LPG Vapouriser 100Kg/Hr- Easyvap	84198990	NOS	1	138000	138000	4140	142140					18%	25585.20	167725.20
								142140						25585	

Total 167725.20

Round Off 0.20

Invoice Total (In Words) : Rupees One Lakh Sixty Seven Thousand Seven Hundred Twenty Five Only

Grand Total 167725.00

BANK DETAILS:
Bank Name : ICICI Bank Ltd
A/C No. : 631205028234
IFSC CODE : ICIC0001116
Branch : Hyderabad Moosapet

1. Goods once sold will not be taken back.
2.All equipments covered by standard warranty clause.
3.We are not responsible for any damage/shortage after the goods have left our godown.
4.Interest @27% PA will be charged if not paid within date of delivery or as agreed in purchase order.
5.Subject to Hyderabad Jurisdiction.

For SAFECON ENGINEERS

SAFECON ENGINEERS HYDERABAD

SAFECON ENGINEERS

Plot No. 56, Prashanth Nagar, IE Kukatpally, Hyderabad-72.

TEST CUM GUARANTEE CERTIFICATE

CCOE APPROVAL NO: PV(M)-704

REF NO: SC/100/EV-1793				Date:25.04.2024	
	P.O. NO:			DATE:	
CLIENT: **GLOSCENT PVT LTD ODISHA**	SERIAL NO- EV-1793-24			MODEL : **Easy Vap**	
JOB NO- SC/EV/1793/24	EQUIPMENT: VAPOURISER			CAPACITY: 100 KG/HR	
SERVICE	**LPG**				
	END CONNECTION		**SIZE**	**RATING**	
INLET	FLANGED		1"	#300	
OUT LET	FLANGED		1"	#300	
HEATERS	**RATING**	**MAKE**	**NOS**	**LOCATION**	
	12KW	Theeta	1	BOTTOM	

M.O.C		
CHAMBER	IS226	
COIL	SS304	
PHYSICAL INSPECTION		
DIMENSIONS	O.K	
INSULATION	O.K	
PAINTING	O.K	
CONDUITING	O.K	
TERMINATIONS	O.K	
FUNCTIONAL TEST	**SPECIFICATIONS**	**REMARKS**
POWER CONTACTOR	LCID 32A,CV 220,SCHNEIDER	OK
RELAY CONTACTOR	MXO22E, L&T	OK
ISOLATOR / MCB / MCCB	61199SIB03LVYR-SALZER -63 Amps	OK
CONTROLLER	DTC 324 , SELEC	OK
RTD	PT100 , ACTUASYS	OK
SOLENOID VALVE	15MM, AVCON	OK
PRESSURE RELIEF VALVE	10MM SAFECON	OK
WATER LEVEL SWITCH	WLS-40 , ACTUASYS	OK
PRESSURE SWITCH	2.5-16KG/CM2 SWITZER (SET:10KG/CM2)	OK
HYDRO TEST		
TEST PRESSURE	30 Kg / Cm^2	
TEST DURATION	60 Minutes	OK, No leakages
PNEUMATIC TEST		
TEST PRESSURE	10Kg / Cm^2	OK, No leakages

RESULT: Above LPG Vaporizer was tested satisfactorily as per reference drg. Dimensions are also within acceptable limits with respect to reference drawing. We also hereby stand guarantee for material & workmanship for a period of 12 months(Except Electrical Items) from the date of despatch . All measurement has been done with valid calibrated instrument.

Q.A. DEPARTMENT

SAFECON ENGINEERS APPROVED